BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Civil Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, Judicial layout park and amenities till of Yelahanka Assembly Constituency Under Amruthu Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	51										
Item Name:	Providing Thermo-Mechanically Treated bars of grade Fe-500D or more Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members whereever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) (Vol II , P.No 84 Sl.No 11.32) Issue Rate as on 07.04.2022										
In Govt Degree Collage											
Main Gate											
Sl NO	CHAINAGE		NO	L	B1	B1	Avg B	Avg D	QTY	Rate	Amount	REMARKS
Item No:	20			(m)	(m)	(m)	(m)	(m)		Rs	Rs	
Item Name:	KSRRB M2300-14. Supplying, fitting and placing TMT bar reinforcement in super-structure complete as per drawing and technical specifications complete as per specifications MORTH Specification No. 1600, TMT bars Fe 500 (Page No. 239, Item No. 29.29.2)										
	CHAINAGE		NO	L	B	D	QTY	REMARKS			
	Land Mark			(m)	(m)	(m)					
Sl.No.	Description	Dia of Bar (in mm)	No.	No. Bars	Length of Bar (in Mts.)	Unit Weight/ Mtr	Total Weight in Kgs	Total Weight in Tonne			
	Measurement recorded on										
a	Column										
	C1 (450 X450)										
	Main Bars	25	4	6	5.60	3.86	518.52	0.519			
	Main Bars	20	4	6	5.60	2.47	331.85	0.332			
	Stirrups @ 150mm c/c	8	4	38	1.80	0.395	108.09	0.108			
a.1	For Footings F-1										
	Top rod.	16	4	20	1.20	1.58	151.70	0.152			
	Bottom rod	16	4	20	1.20	1.58	151.70	0.152			
a	Beam										
	Top rod.	25	2	2	9.90	3.86	152.78	0.153			
	Bottom rod	25	2	2	9.90	3.86	152.78	0.153			
	Top rod.	20	2	2	9.90	2.47	97.78	0.098			
	Bottom rod	20	2	2	9.90	2.47	97.78	0.098			
	Top rod. Ex	20	2	4	5.30	2.47	104.69	0.105			
	Bottom rod Ex	20	2	4	5.30	2.47	104.69	0.105			
	Stirrups	8	2	68	1.80	0.395	96.71	0.097			
						Total	2069.07	Kgs			
	Total Qty in Kgs								2069.07	121.38	251137.92	Kgs
	Now to be paid Quantity											

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree college and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, Judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item. No.	5(i)									
Item Name	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3) (Vol III , P.No 5 Item No. 1.1)									
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS	
Pre-Measurement Recorded On:			11/9/2022 to 17/09/2022							

Kalyani

Bettahalli lake, Area Report

Sl. No.	Distance Meters	Ground Meters	Formation Meters	Cutting Area		Filling Area			Area	
				Cutting Meters	Area Sq. Meters	Filling Meters	Avg Meters	Width Meters	Sq. Meters	
Section: 4959.017										
1	4029.984	95.230	95.230	0.000	0.000	0.000	0.0000	0.000	0.000	
2	4030.000	95.229	95.229	0.000	0.000	0.000	0.0000	0.016	0.000	
3	4030.012	95.228	95.228	0.000	0.000	0.000	0.0000	0.012	0.000	
			Total		0.000				0.000	
Section: 4960.000										
1	4026.803	95.518	95.518	0.000	0.000	0.000	0.0000	0.000	0.000	
2	4030.000	95.258	95.150	0.108	0.173	0.000	0.0000	3.197	0.000	
3	4032.452	95.125	95.125	0.000	0.132	0.000	0.0000	2.452	0.000	
			Total		0.305				0.000	
Section: 4960.557										
1	4025.000	95.681	95.681	0.000	0.000	0.000	0.0000	0.000	0.000	
2	4030.000	95.274	95.105	0.169	0.423	0.000	0.0000	5.000	0.000	
3	4033.834	95.066	95.066	0.000	0.324	0.000	0.0000	3.834	0.000	
			Total		0.747				0.000	
Section: 4961.027										
1	4024.610	95.691	95.691	0.000	0.000	0.000	0.0000	0.000	0.000	
2	4025.000	95.668	95.628	0.040	0.008	0.000	0.0000	0.390	0.000	
3	4030.000	95.288	95.067	0.221	0.653	0.000	0.0000	5.000	0.000	
4	4035.000	95.016	95.016	0.000	0.553	0.000	0.0000	5.000	0.000	
			Total		1.214				0.000	
Section: 4962.756										
1	4023.174	95.729	95.729	0.000	0.000	0.000	0.0000	0.000	0.000	
2	4025.000	95.622	95.433	0.189	0.173	0.000	0.0000	1.826	0.000	
3	4030.000	95.338	94.928	0.410	1.498	0.000	0.0000	5.000	0.000	
4	4035.000	95.121	94.963	0.158	1.420	0.000	0.0000	5.000	0.000	
5	4040.000	94.946	94.946	0.000	0.395	0.000	0.0000	5.000	0.000	
			Total		3.486				0.000	
Section: 4965.000										

Scanned by TapScanner

1	6021.110	95.776	95.776	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6025.000	95.562	95.176	0.301	3.197	0.000	0.0000	5.000	0.000	
3	6030.000	95.454	94.748	0.576	1.448	0.000	0.0000	5.000	0.000	
4	6035.000	95.258	94.894	0.364	3.042	0.000	0.0000	5.000	0.000	
5	6040.000	95.112	94.948	0.163	1.948	0.000	0.0000	5.000	0.000	
6	6042.798	95.055	95.055	0.000	0.367	0.000	0.0000	2.798	0.000	
			Total		3.748					
Section: 4966.378										
1	6031.000	95.812	95.812	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6035.000	95.544	94.598	0.961	2.407	0.000	0.0000	5.000	0.000	
3	6030.000	95.456	94.305	1.149	5.335	0.000	0.0000	5.000	0.000	
4	6035.000	95.340	94.345	0.995	5.240	0.000	0.0000	5.000	0.000	
5	6040.000	95.121	94.334	0.787	4.335	0.000	0.0000	4.742	0.000	
6	6044.742	95.087	95.087	0.000	1.364	0.000	0.0000	0.258	0.000	
7	6044.748	95.087	95.088	0.000	0.000	0.000	0.0000			
			Total		18.819					
Section: 4966.791										
1	6010.885	95.813	95.813	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6031.000	95.805	95.752	0.050	0.000	0.000	0.0000	0.115	0.000	
3	6035.000	95.558	94.524	1.034	2.718	0.000	0.0000	5.000	0.000	
4	6030.000	95.406	94.202	1.204	5.695	0.000	0.0000	5.000	0.000	
5	6035.000	95.260	94.297	0.963	5.418	0.000	0.0000	5.000	0.000	
6	6040.000	95.123	94.268	0.855	4.565	0.000	0.0000	5.000	0.000	
7	6045.000	95.094	95.090	0.004	2.148	0.000	0.0000			
			Total		20.427					
Section: 4970.000										
1	6018.045	95.834	95.834	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.695	94.807	0.888	0.859	0.000	0.0000	1.855	0.000	
3	6025.000	95.552	93.339	2.213	7.753	0.000	0.0000	5.000	0.000	
4	6030.000	95.409	93.276	2.140	11.015	0.000	0.0000	5.000	0.000	
5	6035.000	95.265	93.218	2.047	10.600	0.000	0.0000	5.000	0.000	
6	6040.000	95.142	93.218	1.924	8.925	0.000	0.0000	5.000	0.000	
7	6045.000	94.994	93.395	1.599	8.808	0.000	0.0000	3.297	0.000	
8	6048.297	94.899	94.897	0.002	2.639	0.000	0.0000		0.000	
			Total		51.602					
Section: 4971.442										
1	6017.126	95.845	95.845	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.638	94.440	1.198	1.722	0.000	0.0000	2.874	0.000	
3	6025.000	95.495	93.257	2.238	8.590	0.000	0.0000	5.000	0.000	
4	6030.000	95.364	93.157	2.207	11.113	0.000	0.0000	5.000	0.000	
5	6035.000	95.224	93.150	2.074	10.703	0.000	0.0000	5.000	0.000	
6	6040.000	95.093	93.142	1.951	10.063	0.000	0.0000	5.000	0.000	
7	6045.000	94.980	93.251	1.729	9.200	0.000	0.0000	5.000	0.000	
8	6050.000	94.798	94.798	0.000	4.323	0.000	0.0000	5.000	0.000	
			Total		55.714					
Section: 4975.000										
1	6015.238	95.866	95.866	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.524	93.703	1.821	4.336	0.000	0.0000	4.762	0.000	
3	6025.000	95.381	93.093	2.288	10.273	0.000	0.0000	5.000	0.000	
4	6030.000	95.275	93.039	2.236	11.310	0.000	0.0000	5.000	0.000	
5	6035.000	95.142	93.013	2.129	10.913	0.000	0.0000	5.000	0.000	
6	6040.000	94.994	92.988	2.006	10.338	0.000	0.0000	5.000	0.000	
7	6045.000	94.951	92.963	1.988	9.985	0.000	0.0000	5.000	0.000	
8	6050.000	95.061	93.481	1.580	8.920	0.000	0.0000	5.000	0.000	
9	6053.392	95.131	95.131	0.000	2.680	0.000	0.0000	3.392	0.000	

Scanned by TapScanner

	10	6053.401	95.131	95.135	0.000	0.000	0.004	0.0020	0.009	0.000	
										0.000	
Section: 4975.437					Total	68.755					
	1	6014.991	95.869	95.869	0.000	0.000	0.000	0.0000	0.000	0.000	
	2	6015.000	95.869	95.869	0.000	0.000	0.000	0.0000	0.009	0.000	
	3	6020.000	95.513	93.671	1.842	4.605	0.000	0.0000	5.000	0.000	
	4	6025.000	95.373	93.088	2.285	10.318	0.000	0.0000	5.000	0.000	
	5	6030.000	95.266	93.037	2.229	11.285	0.000	0.0000	5.000	0.000	
	6	6035.000	95.141	93.011	2.130	10.898	0.000	0.0000	5.000	0.000	
	7	6040.000	95.015	92.986	2.029	10.398	0.000	0.0000	5.000	0.000	
	8	6045.000	94.984	92.960	2.024	10.133	0.000	0.0000	5.000	0.000	
	9	6050.000	95.077	93.436	1.641	9.163	0.000	0.0000	3.835	0.000	
	10	6053.835	95.174	95.174	0.000	3.147	0.000	0.0025	0.012	0.000	
	11	6053.847	95.174	95.179	0.000	0.000	0.005	0.0025			
Section: 4976.569					Total	69.947					
	1	6014.993	95.776	95.775	0.001	0.000	0.000	0.0000	0.000	0.000	
	2	6015.000	95.776	95.772	0.004	0.000	0.000	0.0000	0.007	0.000	
	3	6020.000	95.486	93.589	1.897	4.753	0.000	0.0000	5.000	0.000	
	4	6025.000	95.352	93.075	2.277	10.435	0.000	0.0000	5.000	0.000	
	5	6030.000	95.241	93.031	2.210	11.218	0.000	0.0000	5.000	0.000	
	6	6035.000	95.137	93.005	2.132	10.855	0.000	0.0000	5.000	0.000	
	7	6040.000	95.070	92.979	2.091	10.558	0.000	0.0000	5.000	0.000	
	8	6045.000	95.068	92.951	2.117	10.520	0.000	0.0000	5.000	0.000	
	9	6050.000	95.117	93.319	1.798	9.788	0.000	0.0000	5.000	0.000	
	10	6055.000	95.287	95.286	0.001	4.498	0.000	0.0000		0.000	
Section: 4980.000					Total	72.625					
	1	6015.000	95.496	95.496	0.000	0.000	0.000	0.0000	0.000	0.000	
	2	6020.000	95.402	93.341	2.061	5.153	0.000	0.0000	5.000	0.000	
	3	6025.000	95.289	93.037	2.252	10.783	0.000	0.0000	5.000	0.000	
	4	6030.000	95.168	93.012	2.156	11.020	0.000	0.0000	5.000	0.000	
	5	6035.000	95.125	92.987	2.138	10.735	0.000	0.0000	5.000	0.000	
	6	6040.000	95.235	92.960	2.275	11.033	0.000	0.0000	5.000	0.000	
	7	6045.000	95.325	92.924	2.401	11.690	0.000	0.0000	5.000	0.000	
	8	6050.000	95.239	92.964	2.275	11.690	0.000	0.0000	5.000	0.000	
	9	6055.000	95.228	93.393	1.835	10.275	0.000	0.0000	3.448	0.000	
	10	6058.448	95.230	95.229	0.001	3.165	0.000	0.0000		0.000	
Section: 4981.544					Total	85.544					
	1	6015.000	95.477	95.477	0.000	0.000	0.000	0.0000	0.000	0.000	
	2	6020.000	95.389	93.295	2.094	5.235	0.000	0.0000	5.000	0.000	
	3	6025.000	95.292	93.029	2.263	10.893	0.000	0.0000	5.000	0.000	
	4	6030.000	95.239	93.000	2.239	11.255	0.000	0.0000	5.000	0.000	
	5	6035.000	95.171	92.972	2.199	11.095	0.000	0.0000	5.000	0.000	
	6	6040.000	95.224	92.958	2.266	11.163	0.000	0.0000	5.000	0.000	
	7	6045.000	95.271	92.926	2.345	11.528	0.000	0.0000	5.000	0.000	
	8	6050.000	95.209	92.947	2.262	11.518	0.000	0.0000	5.000	0.000	
	9	6055.000	95.202	93.236	1.966	10.570	0.000	0.0000	5.000	0.000	
	10	6060.000	95.204	95.204	0.000	4.915	0.000	0.0000	5.000	0.000	
					Total	88.172				0.000	
Section: 4985.000											
	1	6015.000	95.436	95.436	0.000	0.000	0.000	0.0000	0.000	0.000	
	2	6020.000	95.359	93.191	2.168	5.420	0.000	0.0000	5.000	0.000	
	3	6025.000	95.300	93.010	2.290	11.145	0.000	0.0000	5.000	0.000	

Scanned by TapScanner

4	6030.000	95.399	92.973	2.426	11.790	0.000	0.0000	5.000	0.000	
5	6035.000	95.274	92.937	2.337	11.908	0.000	0.0000	5.000	0.000	
6	6040.000	95.200	92.952	2.248	11.463	0.000	0.0000	5.000	0.000	
7	6045.000	95.150	92.930	2.220	11.170	0.000	0.0000	5.000	0.000	
8	6050.000	95.141	92.908	2.233	11.133	0.000	0.0000	5.000	0.000	
9	6055.000	95.143	92.886	2.257	11.225	0.000	0.0000	5.000	0.000	
10	6060.000	95.190	93.285	1.905	10.405	0.000	0.0000	3.547	0.000	
11	6063.547	95.137	95.135	0.002	3.382	0.000				
				Total	99.041					
Section: 4986.416										
1	6015.000	95.447	95.447	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.356	93.175	2.181	5.453	0.000	0.0000	5.000	0.000	
3	6025.000	95.278	92.993	2.285	11.165	0.000	0.0000	5.000	0.000	
4	6030.000	95.332	92.956	2.376	11.653	0.000	0.0000	5.000	0.000	
5	6035.000	95.228	92.931	2.297	11.683	0.000	0.0000	5.000	0.000	
6	6040.000	95.161	92.936	2.225	11.305	0.000	0.0000	5.000	0.000	
7	6045.000	95.123	92.918	2.205	11.075	0.000	0.0000	5.000	0.000	
8	6050.000	95.140	92.911	2.229	11.085	0.000	0.0000	5.000	0.000	
9	6055.000	95.172	92.904	2.268	11.243	0.000	0.0000	5.000	0.000	
10	6060.000	95.184	93.231	1.953	10.553	0.000	0.0000	5.000	0.000	
11	6065.000	95.109	95.101	0.008	4.903	0.000				
				Total	100.118					
Section: 4990.000										
1	6015.000	95.474	95.474	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.349	93.136	2.213	5.533	0.000	0.0000	5.000	0.000	
3	6025.000	95.224	92.949	2.275	11.220	0.000	0.0000	5.000	0.000	
4	6030.000	95.162	92.913	2.249	11.310	0.000	0.0000	5.000	0.000	
5	6035.000	95.111	92.917	2.194	11.108	0.000	0.0000	5.000	0.000	
6	6040.000	95.061	92.896	2.165	10.898	0.000	0.0000	5.000	0.000	
7	6045.000	95.054	92.889	2.165	10.825	0.000	0.0000	5.000	0.000	
8	6050.000	95.136	92.920	2.216	10.953	0.000	0.0000	5.000	0.000	
9	6055.000	95.246	92.950	2.296	11.280	0.000	0.0000	5.000	0.000	
10	6060.000	95.169	93.093	2.076	10.930	0.000	0.0000	5.000	0.000	
11	6065.000	95.003	93.745	1.258	8.335	0.000	0.0000	3.718	0.000	
12	6068.718	94.818	94.816	0.002	2.342	0.000				
				Total	104.734					
Section: 4991.235										
1	6015.000	95.400	95.400	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.293	93.121	2.172	5.430	0.000	0.0000	5.000	0.000	
3	6025.000	95.187	92.938	2.249	11.053	0.000	0.0000	5.000	0.000	
4	6030.000	95.127	92.906	2.221	11.175	0.000	0.0000	5.000	0.000	
5	6035.000	95.077	92.915	2.162	10.958	0.000	0.0000	5.000	0.000	
6	6040.000	95.038	92.907	2.131	10.733	0.000	0.0000	5.000	0.000	
7	6045.000	95.074	92.910	2.164	10.738	0.000	0.0000	5.000	0.000	
8	6050.000	95.182	92.941	2.241	11.013	0.000	0.0000	5.000	0.000	
9	6055.000	95.241	92.973	2.268	11.273	0.000	0.0000	5.000	0.000	
10	6060.000	95.156	93.132	2.024	10.730	0.000	0.0000	5.000	0.000	
11	6065.000	94.969	93.621	1.348	8.430	0.000	0.0000	5.000	0.000	
12	6070.000	94.718	94.718	0.000	3.370	0.000				
				Total	104.903					
Section: 4995.000										
1	6015.000	95.173	95.173	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.123	93.076	2.047	5.118	0.000	0.0000	5.000	0.000	
3	6025.000	95.073	92.905	2.168	10.538	0.000	0.0000	5.000	0.000	
4	6030.000	95.022	92.883	2.139	10.768	0.000	0.0000	5.000	0.000	

Scanned by TapScanner

5	6035.000	94.972	92.910	2.062	10.503	0.000	0.0000	5.000	0.000	
6	6040.000	94.968	92.941	2.027	10.223	0.000	0.0000	5.000	0.000	
7	6045.000	95.134	92.973	2.161	10.470	0.000	0.0000	5.000	0.000	
8	6050.000	95.321	93.004	2.317	11.195	0.000	0.0000	5.000	0.000	
9	6055.000	95.225	93.045	2.180	11.243	0.000	0.0000	5.000	0.000	
10	6060.000	95.118	93.251	1.867	10.118	0.000	0.0000	5.000	0.000	
11	6065.000	94.867	93.242	1.625	8.730	0.000	0.0000	5.000	0.000	
12	6070.000	94.766	93.564	1.202	7.068	0.000		3.715	0.000	
13	6073.715	94.777	94.777	0.000	2.233					
Section: 4996.302			Total		108.207					
1	6015.000	95.079	95.079	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	95.087	93.069	2.018	5.045	0.000	0.0000	5.000	0.000	
3	6025.000	95.037	92.912	2.125	10.358	0.000	0.0000	5.000	0.000	
4	6030.000	94.986	92.904	2.082	10.518	0.000	0.0000	5.000	0.000	
5	6035.000	94.958	92.932	2.026	10.270	0.000	0.0000	5.000	0.000	
6	6040.000	95.011	92.963	2.048	10.185	0.000	0.0000	5.000	0.000	
7	6045.000	95.189	92.995	2.194	10.605	0.000	0.0000	5.000	0.000	
8	6050.000	95.311	93.022	2.289	11.208	0.000	0.0000	5.000	0.000	
9	6055.000	95.217	93.086	2.131	11.050	0.000	0.0000	5.000	0.000	
10	6060.000	95.083	93.256	1.827	9.895	0.000	0.0000	5.000	0.000	
11	6065.000	94.853	93.242	1.611	8.595	0.000	0.0000	5.000	0.000	
12	6070.000	94.782	93.487	1.295	7.265	0.000		5.000	0.000	
13	6075.000	94.798	94.798	0.000	3.238					
Section: 5000.000			Total		108.232					
1	6015.000	94.812	94.812	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	94.984	93.051	1.933	4.833	0.000	0.0000	5.000	0.000	
3	6025.000	94.933	92.932	2.001	9.835	0.000	0.0000	5.000	0.000	
4	6030.000	94.883	92.963	1.920	9.803	0.000	0.0000	5.000	0.000	
5	6035.000	94.920	92.994	1.926	9.615	0.000	0.0000	5.000	0.000	
6	6040.000	95.132	93.025	2.107	10.083	0.000	0.0000	5.000	0.000	
7	6045.000	95.344	93.057	2.287	10.985	0.000	0.0000	5.000	0.000	
8	6050.000	95.281	93.075	2.206	11.233	0.000	0.0000	5.000	0.000	
9	6055.000	95.196	93.203	1.993	10.498	0.000	0.0000	5.000	0.000	
10	6060.000	94.982	93.269	1.713	9.265	0.000	0.0000	5.000	0.000	
11	6065.000	94.814	93.241	1.573	8.215	0.000	0.0000	5.000	0.000	
12	6070.000	94.829	93.270	1.559	7.830	0.000	0.0000	5.000	0.000	
13	6075.000	94.848	93.781	1.067	6.565	0.000	0.0000	3.403	0.000	
14	6078.403	94.886	94.886	0.000	1.816	0.000				
			Total		110.576					
Section: 5001.735										
1	6015.000	94.883	94.883	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	94.935	93.097	1.838	4.595	0.000	0.0000	5.000	0.000	
3	6025.000	94.885	92.961	1.924	9.405	0.000	0.0000	5.000	0.000	
4	6030.000	94.895	92.992	1.903	9.568	0.000	0.0000	5.000	0.000	
5	6035.000	94.993	93.023	1.970	9.683	0.000	0.0000	5.000	0.000	
6	6040.000	95.205	93.054	2.151	10.303	0.000	0.0000	5.000	0.000	
7	6045.000	95.345	93.083	2.262	11.033	0.000	0.0000	5.000	0.000	
8	6050.000	95.274	93.102	2.172	11.085	0.000	0.0000	5.000	0.000	
9	6055.000	95.161	93.235	1.926	10.245	0.000	0.0000	5.000	0.000	
10	6060.000	94.950	93.269	1.681	9.018	0.000	0.0000	5.000	0.000	
11	6065.000	94.836	93.251	1.585	8.165	0.000	0.0000	5.000	0.000	
12	6070.000	94.843	93.291	1.552	7.843	0.000	0.0000	5.000	0.000	
13	6075.000	94.872	93.646	1.226	6.945	0.000	0.0000	5.000	0.000	

Scanned by TapScanner

14	6080.000	94.927	94.927	0.000	3.065	0.000	0.0000	5.000	0.000	
									0.000	
Section: 5005.000				Total	110.953					
1	6015.000	95.017	95.017	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	94.844	93.183	1.661	4.153	0.000	0.0000	5.000	0.000	
3	6025.000	94.794	93.016	1.778	8.598	0.000	0.0000	5.000	0.000	
4	6030.000	94.919	93.047	1.872	9.125	0.000	0.0000	5.000	0.000	
5	6035.000	95.131	93.078	2.053	9.813	0.000	0.0000	5.000	0.000	
6	6040.000	95.342	93.109	2.233	10.715	0.000	0.0000	5.000	0.000	
7	6045.000	95.347	93.132	2.215	11.120	0.000	0.0000	5.000	0.000	
8	6050.000	95.260	93.154	2.106	10.803	0.000	0.0000	5.000	0.000	
9	6055.000	95.096	93.295	1.801	9.768	0.000	0.0000	5.000	0.000	
10	6060.000	94.889	93.268	1.621	8.555	0.000	0.0000	5.000	0.000	
11	6065.000	94.877	93.269	1.608	8.073	0.000	0.0000	5.000	0.000	
12	6070.000	94.868	93.330	1.538	7.865	0.000	0.0000	5.000	0.000	
13	6075.000	94.916	93.392	1.524	7.655	0.000	0.0000	5.000	0.000	
14	6080.000	94.979	93.868	1.111	6.588	0.000	0.0000	3.355	0.000	
15	6083.355	94.727	94.727	0.000	1.864	0.000	0.0000			
Section: 5006.601				Total	114.695					
1	6015.000	95.218	95.218	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	94.799	93.670	1.129	2.823	0.000	0.0000	5.000	0.000	
3	6025.000	94.833	93.033	1.800	7.323	0.000	0.0000	5.000	0.000	
4	6030.000	94.986	93.074	1.912	9.280	0.000	0.0000	5.000	0.000	
5	6035.000	95.198	93.105	2.093	10.013	0.000	0.0000	5.000	0.000	
6	6040.000	95.368	93.135	2.233	10.815	0.000	0.0000	5.000	0.000	
7	6045.000	95.337	93.154	2.183	11.040	0.000	0.0000	5.000	0.000	
8	6050.000	95.243	93.205	2.038	10.553	0.000	0.0000	5.000	0.000	
9	6055.000	95.061	93.295	1.766	9.510	0.000	0.0000	5.000	0.000	
10	6060.000	94.901	93.274	1.627	8.483	0.000	0.0000	5.000	0.000	
11	6065.000	94.891	93.289	1.602	8.073	0.000	0.0000	5.000	0.000	
12	6070.000	94.887	93.348	1.539	7.853	0.000	0.0000	5.000	0.000	
13	6075.000	94.939	93.392	1.547	7.715	0.000	0.0000	5.000	0.000	
14	6080.000	95.005	93.742	1.263	7.025	0.000	0.0000		0.000	
15	6085.000	94.629	94.629	0.000	3.158					
				Total	113.664					
Section: 5007.013										
1	6015.000	95.270	95.270	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6020.000	94.788	93.796	0.992	2.480	0.000	0.0000	5.000	0.000	
3	6025.000	94.844	93.037	1.807	6.998	0.000	0.0000	5.000	0.000	
4	6030.000	95.004	93.081	1.923	9.325	0.000	0.0000	5.000	0.000	
5	6035.000	95.216	93.112	2.104	10.068	0.000	0.0000	5.000	0.000	
6	6040.000	95.375	93.141	2.234	10.845	0.000	0.0000	5.000	0.000	
7	6045.000	95.335	93.160	2.175	11.023	0.000	0.0000	5.000	0.000	
8	6050.000	95.239	93.218	2.021	10.490	0.000	0.0000	5.000	0.000	
9	6055.000	95.052	93.295	1.757	9.445	0.000	0.0000	5.000	0.000	
10	6060.000	94.903	93.275	1.628	8.463	0.000	0.0000	5.000	0.000	
11	6065.000	94.894	93.294	1.600	8.070	0.000	0.0000	5.000	0.000	
12	6070.000	94.892	93.353	1.539	7.848	0.000	0.0000	5.000	0.000	
13	6075.000	94.945	93.392	1.553	7.730	0.000	0.0000	5.000	0.000	
14	6080.000	95.011	93.709	1.302	7.138	0.000	0.0000	5.000	0.000	
15	6085.000	94.638	94.534	0.104	3.515	0.000	0.0000		0.000	
				Total	113.438					
Section: 5010.000										
1	6017.145	95.488	95.488	0.000	0.000	0.000	0.0000	0.000	0.000	

Scanned by TapScanner

2	6020.000	94.705	94.705	0.000	0.000	0.000	0.0000	0.000	2.858	0.000
3	6025.000	94.917	93.068	1.849	0.000	0.000	0.0000	0.000	5.000	0.000
4	6030.000	95.129	93.131	1.998	0.000	0.000	0.0000	0.000	5.000	0.000
5	6035.000	95.341	93.162	2.179	0.000	0.000	0.0000	0.000	5.000	0.000
6	6040.000	95.423	93.189	2.234	0.000	0.000	0.0000	0.000	5.000	0.000
7	6045.000	95.317	93.201	2.116	0.000	0.000	0.0000	0.000	5.000	0.000
8	6050.000	95.207	93.312	1.895	0.000	0.000	0.0000	0.000	5.000	0.000
9	6055.000	94.986	93.294	1.692	0.000	0.000	0.0000	0.000	5.000	0.000
10	6060.000	94.925	93.286	1.639	0.000	0.000	0.0000	0.000	5.000	0.000
11	6065.000	94.920	93.330	1.590	0.000	0.000	0.0000	0.000	5.000	0.000
12	6070.000	94.928	93.387	1.541	0.000	0.000	0.0000	0.000	5.000	0.000
13	6075.000	94.988	93.391	1.597	0.000	0.000	0.0000	0.000	5.000	0.000
14	6080.000	95.059	93.474	1.585	0.000	0.000	0.0000	0.000	5.000	0.000
15	6085.000	94.705	93.842	0.863	0.000	0.000	0.0000			0.000
Section: 5013.977			Total		111.737					
1	6020.000	95.778	95.778	0.000	0.000	0.000	0.0000	0.000		0.000
2	6025.000	95.107	94.420	0.687	1.718	0.000	0.0000	0.000	5.000	0.000
3	6030.000	95.296	93.306	1.990	4.693	0.000	0.0000	0.000	5.000	0.000
4	6035.000	95.466	93.348	2.118	10.270	0.000	0.0000	0.000	5.000	0.000
5	6040.000	95.383	93.244	2.139	10.643	0.000	0.0000	0.000	5.000	0.000
6	6045.000	95.280	93.255	2.025	10.410	0.000	0.0000	0.000	5.000	0.000
7	6050.000	95.108	93.319	1.789	9.535	0.000	0.0000	0.000	5.000	0.000
8	6055.000	94.975	93.308	1.667	8.640	0.000	0.0000	0.000	5.000	0.000
9	6060.000	94.962	93.320	1.642	8.273	0.000	0.0000	0.000	5.000	0.000
10	6065.000	94.940	93.367	1.573	8.038	0.000	0.0000	0.000	5.000	0.000
11	6070.000	94.982	93.368	1.614	7.968	0.000	0.0000	0.000	5.000	0.000
12	6075.000	95.052	93.404	1.648	8.155	0.000	0.0000	0.000	5.000	0.000
13	6080.000	95.123	93.495	1.628	8.190	0.000	0.0000	0.000	5.000	0.000
14	6085.000	94.794	93.792	1.002	6.575	0.000	0.0000			0.000
15	6090.000	94.626	94.271	0.355	3.393	0.000	0.0000			
			Total		108.501					
Section: 5015.000										
1	6021.441	95.707	95.707	0.000	0.000	0.000	0.0000	0.000		0.000
2	6025.000	95.205	94.749	0.456	0.811	0.000	0.0000	0.000	3.559	0.000
3	6030.000	95.339	93.351	1.988	6.110	0.000	0.0000	0.000	5.000	0.000
4	6035.000	95.498	93.396	2.102	10.225	0.000	0.0000	0.000	5.000	0.000
5	6040.000	95.373	93.258	2.115	10.543	0.000	0.0000	0.000	5.000	0.000
6	6045.000	95.271	93.269	2.002	10.293	0.000	0.0000	0.000	5.000	0.000
7	6050.000	95.083	93.321	1.762	9.410	0.000	0.0000	0.000	5.000	0.000
8	6055.000	94.972	93.312	1.660	8.555	0.000	0.0000	0.000	5.000	0.000
9	6060.000	94.971	93.329	1.642	8.255	0.000	0.0000	0.000	5.000	0.000
10	6065.000	94.945	93.377	1.568	8.025	0.000	0.0000	0.000	5.000	0.000
11	6070.000	94.996	93.363	1.633	8.003	0.000	0.0000	0.000	5.000	0.000
12	6075.000	95.068	93.407	1.661	8.235	0.000	0.0000	0.000	5.000	0.000
13	6080.000	95.139	93.501	1.638	8.248	0.000	0.0000	0.000	5.000	0.000
14	6085.000	94.817	93.779	1.038	6.690	0.000	0.0000	0.000	5.000	0.000
15	6090.000	94.628	94.148	0.480	3.795	0.000	0.0000	0.000	5.000	0.000
16	6095.000	94.325	94.325	0.000	1.200	0.000	0.0000			0.000
			Total		108.398					
Section: 5017.526										
1	6025.000	95.532	95.532	0.000	0.000	0.000	0.0000	0.000		0.000
2	6030.000	95.445	94.376	1.069	2.673	0.000	0.0000	0.000	5.000	0.000
3	6035.000	95.473	93.628	1.845	7.285	0.000	0.0000	0.000	5.000	0.000
4	6040.000	95.354	93.368	1.986	9.578	0.000	0.0000	0.000	5.000	0.000

Scanned by TapScanner

5	6045.000	95.230	93.309	1.921	9.768	0.000	0.0000	5.000	0.000		
6	6050.000	95.067	93.330	1.737	9.145	0.000	0.0000	5.000	0.000		
7	6055.000	94.998	93.322	1.676	8.533	0.000	0.0000	5.000	0.000		
8	6060.000	94.984	93.349	1.635	8.278	0.000	0.0000	5.000	0.000		
9	6065.000	94.977	93.361	1.616	8.128	0.000	0.0000	5.000	0.000		
10	6070.000	95.036	93.371	1.665	8.203	0.000	0.0000	5.000	0.000		
11	6075.000	95.108	93.415	1.693	8.395	0.000	0.0000	5.000	0.000		
12	6080.000	95.180	93.515	1.665	8.395	0.000	0.0000	5.000	0.000		
13	6085.000	94.873	93.823	1.050	6.788	0.000	0.0000	5.000	0.000		
14	6090.000	94.634	94.175	0.459	3.773	0.000	0.0000	5.000	0.000		
15	6095.000	94.161	94.161	0.000	1.148	0.000	0.0000		0.000		
Section: 5020.000			Total		100.090						
1	6029.205	95.563	95.563	0.000	0.000	0.000	0.0000	0.000	0.000		
2	6030.000	95.549	95.379	0.170	0.068	0.000	0.0000	0.795	0.000		
3	6035.000	95.449	93.856	1.593	4.408	0.000	0.0000	5.000	0.000		
4	6040.000	95.335	93.476	1.859	8.630	0.000	0.0000	5.000	0.000		
5	6045.000	95.190	93.348	1.842	9.253	0.000	0.0000	5.000	0.000		
6	6050.000	95.052	93.339	1.713	8.888	0.000	0.0000	5.000	0.000		
7	6055.000	95.023	93.331	1.692	8.513	0.000	0.0000	5.000	0.000		
8	6060.000	94.996	93.368	1.628	8.300	0.000	0.0000	5.000	0.000		
9	6065.000	95.008	93.346	1.662	8.225	0.000	0.0000	5.000	0.000		
10	6070.000	95.076	93.378	1.698	8.400	0.000	0.0000	5.000	0.000		
11	6075.000	95.148	93.423	1.725	8.558	0.000	0.0000	5.000	0.000		
12	6080.000	95.220	93.529	1.691	8.540	0.000	0.0000	5.000	0.000		
13	6085.000	94.928	93.867	1.061	6.880	0.000	0.0000	5.000	0.000		
14	6090.000	94.639	94.201	0.438	3.748	0.000	0.0000	5.000	0.000		
15	6095.000	94.001	94.001	0.000	1.095	0.000	0.0000		0.000		
			Total		93.506						
Section: 5020.468											
1	6030.000	95.569	95.569	0.000	0.000	0.000	0.0000	0.000	0.000		
2	6035.000	95.444	94.067	1.377	3.443	0.000	0.0000	5.000	0.000		
3	6040.000	95.330	93.609	1.721	7.745	0.000	0.0000	5.000	0.000		
4	6045.000	95.186	93.400	1.786	8.768	0.000	0.0000	5.000	0.000		
5	6050.000	95.054	93.355	1.699	8.713	0.000	0.0000	5.000	0.000		
6	6055.000	95.025	93.334	1.691	8.475	0.000	0.0000	5.000	0.000		
7	6060.000	94.998	93.365	1.633	8.310	0.000	0.0000	5.000	0.000		
8	6065.000	95.015	93.346	1.669	8.255	0.000	0.0000	5.000	0.000		
9	6070.000	95.083	93.379	1.704	8.433	0.000	0.0000	5.000	0.000		
10	6075.000	95.155	93.424	1.731	8.588	0.000	0.0000	5.000	0.000		
11	6080.000	95.227	93.532	1.695	8.565	0.000	0.0000	5.000	0.000		
12	6085.000	94.938	93.877	1.061	6.890	0.000	0.0000	5.000	0.000		
13	6090.000	94.640	94.230	0.410	3.678	0.000	0.0000	5.000	0.000		
14	6095.000	94.057	94.057	0.000	1.025	0.000	0.0000		0.000		
			Total		90.888						
Section: 5023.451											
1	6035.000	95.415	95.415	0.000	0.000	0.000	0.0000	0.000	0.000		
2	6040.000	95.299	94.459	0.840	2.100	0.000	0.0000	5.000	0.000		
3	6045.000	95.162	93.731	1.431	5.678	0.000	0.0000	5.000	0.000		
4	6050.000	95.067	93.455	1.612	7.608	0.000	0.0000	5.000	0.000		
5	6055.000	95.040	93.350	1.690	8.255	0.000	0.0000	5.000	0.000		
6	6060.000	95.013	93.347	1.666	8.390	0.000	0.0000	5.000	0.000		
7	6065.000	95.061	93.349	1.712	8.445	0.000	0.0000	5.000	0.000		
8	6070.000	95.131	93.389	1.742	8.635	0.000	0.0000	5.000	0.000		
9	6075.000	95.203	93.434	1.769	8.778	0.000	0.0000	5.000	0.000		

Scanned by TapScanner

10	6080.000	95.275	93.548	1.727	8.140	0.000	0.0000	5.000	0.000	
11	6085.000	95.005	93.948	1.061	6.870	0.000	0.0000	5.000	0.000	
12	6090.000	94.646	94.417	0.229	3.325	0.000	0.0000	5.000	0.000	
13	6095.000	94.414	94.414	0.000	0.573	0.000	0.0000		0.000	
Section: 5025.000			Total		77.397					
1	6037.724	95.335	95.335	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6040.000	95.283	94.900	0.383	3.438	0.000	0.0000	3.279	0.000	
3	6045.000	95.149	93.903	1.246	8.073	0.000	0.0000	5.000	0.000	
4	6050.000	95.074	93.507	1.567	7.033	0.000	0.0000	5.000	0.000	
5	6055.000	95.048	93.359	1.689	8.140	0.000	0.0000	5.000	0.000	
6	6060.000	95.021	93.337	1.684	8.433	0.000	0.0000	5.000	0.000	
7	6065.000	95.085	93.350	1.735	8.548	0.000	0.0000	5.000	0.000	
8	6070.000	95.156	93.394	1.762	8.743	0.000	0.0000	5.000	0.000	
9	6075.000	95.228	93.439	1.789	8.878	0.000	0.0000	5.000	0.000	
10	6080.000	95.300	93.557	1.743	8.830	0.000	0.0000	5.000	0.000	
11	6085.000	95.040	93.979	1.061	7.010	0.000	0.0000	5.000	0.000	
12	6090.000	94.649	94.514	0.135	2.990	0.000	0.0000		0.000	
13	6095.000	94.600	94.600	0.000	0.338					
Section: 5026.294			Total		73.452					
1	6040.000	95.269	95.269	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6045.000	95.141	94.274	0.867	2.168	0.000	0.0000	5.000	0.000	
3	6050.000	95.129	93.852	1.277	5.360	0.000	0.0000	5.000	0.000	
4	6055.000	95.054	93.465	1.589	7.165	0.000	0.0000	5.000	0.000	
5	6060.000	95.040	93.333	1.707	8.240	0.000	0.0000	5.000	0.000	
6	6065.000	95.106	93.354	1.752	8.648	0.000	0.0000	5.000	0.000	
7	6070.000	95.177	93.398	1.779	8.828	0.000	0.0000	5.000	0.000	
8	6075.000	95.249	93.445	1.804	8.958	0.000	0.0000	5.000	0.000	
9	6080.000	95.321	93.759	1.562	8.415	0.000	0.0000	5.000	0.000	
10	6085.000	95.069	94.191	0.878	6.100	0.000	0.0000	5.000	0.000	
11	6090.000	94.745	94.572	0.173	2.628	0.000	0.0000	3.057	0.000	
12	6093.057	94.715	94.714	0.001	0.266					
			Total		66.776					
Section: 5028.331										
1	6043.440	95.168	95.168	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6045.000	95.128	94.857	0.271	0.211	0.000	0.0000	1.560	0.000	
3	6050.000	95.217	94.394	0.823	2.735	0.000	0.0000	5.000	0.000	
4	6055.000	95.065	93.631	1.434	5.643	0.000	0.0000	5.000	0.000	
5	6060.000	95.069	93.326	1.743	7.943	0.000	0.0000	5.000	0.000	
6	6065.000	95.138	93.361	1.777	8.800	0.000	0.0000	5.000	0.000	
7	6070.000	95.209	93.405	1.804	8.953	0.000	0.0000	5.000	0.000	
8	6075.000	95.281	93.454	1.827	9.078	0.000	0.0000	5.000	0.000	
9	6080.000	95.353	94.078	1.275	7.755	0.000	0.0000	5.000	0.000	
10	6085.000	95.115	94.525	0.590	4.663	0.000	0.0000	5.000	0.000	
11	6090.000	94.895	94.895	0.000	1.475	0.000	0.0000		0.000	
			Total		57.256					
Section: 5029.255										
1	6045.000	95.122	95.122	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6050.000	95.256	94.640	0.616	1.540	0.000	0.0000	5.000	0.000	
3	6055.000	95.069	93.706	1.363	4.948	0.000	0.0000	5.000	0.000	
4	6060.000	95.082	93.323	1.759	7.805	0.000	0.0000	5.000	0.000	
5	6065.000	95.153	93.364	1.789	8.870	0.000	0.0000	5.000	0.000	
6	6070.000	95.224	93.408	1.816	9.013	0.000	0.0000	5.000	0.000	
7	6075.000	95.296	93.458	1.838	9.135	0.000	0.0000	5.000	0.000	

Scanned by TapScanner

8	6080.000	95.368	94.222	1.146	7.460	0.000	0.0000	5.000	0.000	
9	6085.000	95.135	94.677	0.458	4.010	0.000	0.0000	5.000	0.000	
10	6088.612	94.977	94.976	0.001	0.829	0.000	0.0000	3.612	0.000	
Section: 5030.000				Total	53.610					
1	6046.381	95.191	95.187	0.004	0.000	0.000	0.0000	0.000	0.000	
2	6050.000	95.288	94.839	0.449	0.820	0.000	0.0000	3.619	0.000	
3	6055.000	95.073	93.767	1.306	4.388	0.000	0.0000	5.000	0.000	
4	6060.000	95.093	93.321	1.772	7.695	0.000	0.0000	5.000	0.000	
5	6065.000	95.165	93.366	1.799	8.928	0.000	0.0000	5.000	0.000	
6	6070.000	95.236	93.410	1.826	9.063	0.000	0.0000	5.000	0.000	
7	6075.000	95.308	93.461	1.847	9.183	0.000	0.0000	5.000	0.000	
8	6080.000	95.380	94.339	1.041	7.220	0.000	0.0000	5.000	0.000	
9	6085.000	95.152	94.799	0.353	3.485	0.000	0.0000	2.494	0.000	
10	6087.494	95.042	95.042	0.000	0.440	0.000				
Section: 5031.661				Total	51.222					
1	6049.460	95.345	95.333	0.012	0.000	0.000	0.0000	0.000	0.000	
2	6050.000	95.359	95.281	0.078	0.024	0.000	0.0000	0.540	0.000	
3	6055.000	95.081	94.242	0.839	2.293	0.000	0.0000	5.000	0.000	
4	6060.000	95.135	93.791	1.344	5.458	0.000	0.0000	5.000	0.000	
5	6065.000	95.195	93.511	1.684	7.570	0.000	0.0000	5.000	0.000	
6	6070.000	95.263	93.551	1.712	8.490	0.000	0.0000	5.000	0.000	
7	6075.000	95.335	93.829	1.506	8.045	0.000	0.0000	5.000	0.000	
8	6080.000	95.407	94.698	0.709	5.538	0.000	0.0000	5.000	0.000	
9	6085.000	95.189	95.189	0.000	1.773	0.000				
Section: 5031.953				Total	39.191					
1	6050.000	95.372	95.359	0.013	0.000	0.000	0.0000	0.000	0.000	
2	6055.000	95.083	94.325	0.758	1.928	0.000	0.0000	5.000	0.000	
3	6060.000	95.142	93.874	1.268	5.065	0.000	0.0000	5.000	0.000	
4	6065.000	95.201	93.537	1.664	7.330	0.000	0.0000	5.000	0.000	
5	6070.000	95.268	93.576	1.692	8.390	0.000	0.0000	5.000	0.000	
6	6075.000	95.339	93.894	1.445	7.843	0.000	0.0000	5.000	0.000	
7	6080.000	95.411	94.761	0.650	5.238	0.000	0.0000	4.587	0.000	
8	6084.587	95.212	95.212	0.000	1.491	0.000				
Section: 5034.650				Total	37.285					
1	6055.000	95.096	95.096	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6060.000	95.157	94.552	0.605	1.513	0.000	0.0000	5.000	0.000	
3	6065.000	95.250	93.772	1.478	5.208	0.000	0.0000	5.000	0.000	
4	6070.000	95.311	93.805	1.506	7.460	0.000	0.0000	5.000	0.000	
5	6075.000	95.382	94.492	0.890	5.990	0.000	0.0000	5.000	0.000	
6	6080.000	95.454	95.345	0.109	2.498	0.000	0.0000	0.772	0.000	
7	6080.772	95.421	95.420	0.001	0.042	0.000				
Section: 5035.000				Total	22.711					
1	6055.595	95.082	95.082	0.000	0.000	0.000	0.0000	0.000	0.000	
2	6060.000	95.136	94.603	0.533	1.174	0.000	0.0000	4.405	0.000	
3	6065.000	95.256	93.803	1.453	4.965	0.000	0.0000	5.000	0.000	
4	6070.000	95.317	93.835	1.482	7.338	0.000	0.0000	5.000	0.000	
5	6075.000	95.388	94.570	0.818	5.750	0.000	0.0000	5.000	0.000	
6	6080.000	95.460	95.420	0.040	2.145	0.000	0.0000	0.277	0.000	
7	6080.277	95.448	95.448	0.000	0.006	0.000				
				Total	21.378					

Scanned by TapScanner

Section: 5035.196											
1	6055.000	95.575	95.575	0.000	0.000	0.000	0.0000	0.000	0.000	0.000	
2	6060.000	95.124	94.431	0.493	1.551	0.000	0.0000	4.974	0.000	0.000	
3	6065.000	95.258	93.857	1.481	4.735	0.000	0.0000	5.000	0.000	0.000	
4	6070.000	95.346	93.911	1.435	7.095	0.000	0.0000	5.000	0.000	0.000	
5	6075.000	95.407	94.634	0.775	6.555	0.000	0.0000	5.000	0.000	0.000	
6	6080.000	95.463	95.463	0.000	1.533	0.000	0.0000			0.000	
			Total		20.281						
Section: 5037.589											
1	6060.000	94.981	94.981	0.000	0.000	0.000	0.0000	0.000	0.000	0.000	
2	6065.000	95.286	94.509	0.777	1.943	0.000	0.0000	5.000	0.000	0.000	
3	6070.000	95.702	94.842	0.860	4.091	0.000	0.0000	5.000	0.000	0.000	
4	6075.000	95.645	95.418	0.327	2.718	0.000	0.0000	5.000	0.000	0.000	
5	6076.312	95.660	95.633	0.027	0.167	0.000	0.0000	1.312	0.000	0.000	
			Total		8.921						
Section: 5038.440											
1	6061.430	95.078	95.078	0.000	0.000	0.000	0.0000	0.000	0.000	0.000	
2	6065.000	95.296	94.741	0.555	0.991	0.000	0.0000	3.570	0.000	0.000	
3	6070.000	95.829	95.173	0.656	3.008	0.000	0.0000	5.000	0.000	0.000	
4	6075.000	95.730	95.703	0.027	1.708	0.000	0.0000	5.000	0.000	0.000	
			Total		5.727						
Section: 5040.000											
1	6064.052	95.257	95.257	0.000	0.000	0.000	0.0000	0.000	0.000	0.000	
2	6065.000	95.314	95.167	0.147	0.070	0.000	0.0000	0.948	0.000	0.000	
3	6070.000	96.061	95.780	0.281	1.070	0.000	0.0000	5.000	0.000	0.000	
4	6072.145	96.019	96.007	0.012	0.314	0.000	0.0000	2.145	0.000	0.000	
			Total		1.454						
Section: 5040.564											
1	6065.000	95.321	95.322	0.000	0.000	0.001	0.0000	0.000	0.000	0.000	
2	6065.034	95.327	95.327	0.000	0.000	0.000	0.0005	0.034	0.000	0.000	
3	6070.000	96.145	96.000	0.145	0.360	0.000	0.0000	4.966	0.000	0.000	
4	6071.112	96.123	96.117	0.006	0.084	0.000	0.0000	1.112	0.000	0.000	
			Total		0.444						
Section: 5041.167											
1	6069.959	96.228	96.228	0.000	0.000	0.000	0.0000	0.000	0.000	0.000	
2	6070.000	96.235	96.234	0.001	0.000	0.000	0.0000	0.041	0.000	0.000	
3	6070.009	96.235	96.235	0.000	0.000	0.000	0.0000	0.009	0.000	0.000	
			Total		0.000						

Bettahalli Lake Volume Report

Sl. No.	Section From	Previous Section	Difference	Width			Filling Volume			
					Average Sq. Meters	Volume Cubic Meters	Area Sq. Meters	Previous Area	Average Sq. Meters	Volume Cubic Meters
1	6014.996	-	0.000	2.544	0.001	0.000	0.000	0.000	0.000	0.000
2	6015.000	6014.996	0.004	31.592	0.001	0.000	0.000	0.000	0.000	0.000
3	6020.000	6015.000	5.000	47.399	45.381	226.903	0.000	0.000	0.000	0.000
4	6025.000	6020.000	5.000	56.969	107.430	537.148	0.000	0.000	0.000	0.000
5	6030.000	6025.000	5.000	61.456	133.690	668.448	0.000	0.000	0.000	0.000
6	6035.000	6030.000	5.000	62.424	145.322	726.610	0.000	0.000	0.000	0.000
7	6040.000	6035.000	5.000	63.538	150.735	753.675	0.000	0.000	0.000	0.000
8	6045.000	6040.000	5.000	62.474	153.223	766.115	0.000	0.000	0.000	0.000
9	6050.000	6045.000	5.000	60.291	146.784	733.920	0.000	0.000	0.000	0.000
10	6055.000	6050.000	5.000	58.081	135.337	676.683	0.000	0.000	0.000	0.000
11	6060.000	6055.000	5.000	56.045	122.407	612.033	0.000	0.000	0.000	0.000
12	6065.000	6060.000	5.000	54.148	109.165	545.825	0.000	0.000	0.000	0.000

Scanned by TapScanner

13	6070.000	6065.000	5.000	49.937	97.176	485.880	0.000	0.000	0.000	0.000	0.000
14	6075.000	6070.000	5.000	42.138	83.123	415.615	0.000	0.000	0.000	0.000	0.000
15	6080.000	6075.000	5.000	33.461	64.526	322.630	0.000	0.000	0.000	0.000	0.000
16	6085.000	6080.000	5.000	25.060	38.149	190.745	0.000	0.000	0.000	0.000	0.000
17	6090.000	6085.000	5.000	13.331	13.027	65.135	0.000	0.000	0.000	0.000	0.000
18	6095.000	6090.000	5.000	10.000	1.977	9.883	0.000				0.000
						7737.248					

Total Quantity	7737.248			
Schedule-B Quantity	6115.23			
Reserved Quanity	1622.023			
Now to be paid Quantity	6115.23	179.57	1098124.91	cum

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	55										
Item Name:	Earth work in surface excavation for stripping, seating of bund, Road way by manual means for lowering & levelling the ground for all works other than foundation & depth in Ordinary rock and soft rock upto 300mm depth as per drawing and technical specifications, including setting out, barricading, caution lights, including dressing of excavated surfaces, disposing off or levelling the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage& other appurtenances required to complete the work. (Vol I , P.No 5 Item No. 1.2)										
SL NO	CHAINAGE	NO	L (m)	B1 (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:											
	vide Total executed Quantity from pre mesurment page no.							162.58			CUM
	Now to be paid Quantity							162.58	517.57	84146.06	

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	57									
Item Name:	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately)Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates (Vol I , P.No 15 Item No. 2.1.4)									

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			14/09/2022 to 20/09/2022						
For SSM Foundation for Park Grill									
Tree Park									
	East Side		1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	28.70	0.45	0.10	1.29		
	South Side		1	30.00	0.45	0.10	1.35		
			1	1.70	0.45	0.10	0.08		
			1	2.40	0.45	0.10	0.11		
			1	30.00	0.45	0.10	1.35		
			1	1.90	0.45	0.10	0.09		
	West Side		1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	25.70	0.45	0.10	1.16		
Basaveshwara Park									
	East Side		1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	30.00	0.45	0.10	1.35		
			1	25.90	0.45	0.10	1.17		
	South Side		1	30.00	0.45	0.10	1.35		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Gate

Scanned by TapScanner

SL NO	CHAINAGE	NO	L	Avg B	Avg D	QTY	Rate	Amount	REMARKS
			(m)	(m)	(m)		Rs	Rs	
		1	25.80	0.45	0.10	1.16			
		1	2.00	0.45	0.10	0.09			Gate
		1	4.20			0.00			
		1	1.00			0.00			
		1	2.00	0.45	0.10	0.09			
		1	30.00	0.45	0.10	1.35			
	West Side	1	23.20	0.45	0.10	1.04			
		1	30.00	0.45	0.10	1.35			
		1	30.00	0.45	0.10	1.35			
		1	30.00	0.45	0.10	1.35			
	North Side	1	25.70	0.45	0.10	1.16			
		1	30.00	0.45	0.10	1.35			
		1	7.40	0.45	0.10	0.33			Gate
		1	1.70	0.45	0.10	0.08			
		1	30.00	0.45	0.10	1.35			
		1	2.50	0.45	0.10	0.11			
		1	6.60	0.45	0.10	0.30			
In Govt Degree Collage									
For Pathway									
From Main Gate	LHS	1	28.00	(2.10+2.30)/2	0.10	6.16			
		1	30.00	(1.80+1.80)/2	0.10	5.40			
		1	30.00	(1.80+1.70)/2	0.10	5.25			
		1	16.20	(1.70+1.30)/2	0.10	2.43			
		1	23.60	(3.00+1.60)/2	0.10	5.43			
	Front of PG Centre								
		1	16.40	(4.7+5.7)/2	0.10	8.53			
	Front of Arts Blocks	1	3.00	(3+3)/2	0.10	0.90			
	Front of RO Plant	1	7.30	(3.2+3.2)/2	0.10	2.34			
	Front of Security Room	1	2.50	(.45+.45)/2	0.10	0.11			
		1	2.00	(2+2)/2	0.10	0.40			
	Security Room(foundation)	2	2.30	0.90	0.10	0.41			
		2	2.5	0.9	0.10	0.45			
	For Kerb								
From Main Gate	LHS	1	28.00	0.20	0.075	0.42			
		1	30.00	0.20	0.075	0.45			
		1	30.00	0.20	0.075	0.45			
		1	16.20	0.20	0.075	0.24			
		1	23.60	0.20	0.075	0.35			
	Near Drinking Room	1	15.10	0.20	0.075	0.23			
	Front of Science Block	1	11.20	0.20	0.075	0.17			
		1	17.00	0.20	0.075	0.26			
		1	8.80	0.20	0.075	0.13			
		1	2.00	0.20	0.075	0.03			
		1	4.80	0.20	0.075	0.07			
		1	5.20	0.20	0.075	0.08			
		1	7.70	0.20	0.075	0.12			
		1	7.00	0.20	0.075	0.11			
	Play Ground	1	9.50	0.20	0.075	0.14			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Library								
		1	7.70	0.20	0.075	0.12			
		1	7.70	0.20	0.075	0.12			
	Arts Blocks	1	12.30	0.20	0.075	0.18			
		1	8.00	0.20	0.075	0.12			
		1	10.70	0.20	0.075	0.16			
	Front of PG Center								
	new	1	5.50	0.20	0.075	0.08			
		1	13.00	0.20	0.075	0.20			
		1	6.20	0.20	0.075	0.06			
	Front of Arts Center	1	4.30	0.20	0.075	0.04			
		1	9.50	0.20	0.075	0.14			
	Front of Security Room	1	12.80	0.20	0.075	0.19			
		1	3.70	0.20	0.075	0.06			
For CC Parking Area									
		1	6.50	6.40	0.15	6.24			
		1	5.60	1.30	0.15	1.09			
	Back Side	1	3.60	1.90	0.15	1.03			
		1	3.60	6.70	0.15	3.62			
		1	30.00	(8.40+7.20)/2	0.15	35.10			
		1	30.00	(7.20+6.00)/2	0.15	12.62			
		1	14.50	(6.00+5.60)/2	0.15				
	Deductions								
		-1	3.10	0.80	0.15	-0.22			
		-1	1.20	1.20	0.15	-0.15			
	Tree	-1	1.00	1.00	0.15	-0.15			
	Drain	-1	14.50	0.80	0.15	-1.74			
		-1	30.00	0.80	0.15	-3.60			
		-1	14.50	0.80	0.15	-1.74			
		-1	6.00	0.80	0.15	-0.72			
		-1	4.00	0.80	0.15	-0.48			
		-1	4.40	0.80	0.15	-0.53			
	Tree	-1	1.60	1.50	0.15	-0.36			
		-5	1.00	1.10	0.15	-0.83			
	MH	-1	0.90	0.90	0.15	-0.12			
	For Ramp								
		1	3.60	2.00	0.20	1.44			
		1	2.50	1.00	0.20	0.50			
		1	4.45	1.20	0.20	1.07			
		1	3.70	1.40	0.20	1.04			
		1	4.30	1.50	0.20	1.29			
		1	6.70	1.00	0.20	1.34			
		1	2.65	1.40	0.20	0.74			
At Arts Block		1	5.50	1.50	0.20	1.65			
From Main Gate kerb beside		1	28.00	0.30	0.15	1.26			
		1	30.00	0.30	0.15	1.35			
		1	30.00	0.30	0.15	1.35			
		1	16.20	0.30	0.15	0.73			
For Flooring									

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Corridor Flooring	1	25.00	1.80	0.15	6.75			
	Class Room-10	1	6.60	8.00	0.15	7.92			
	Class Room-09 (GYM)	1	6.60	8.00	0.15	7.92			
	Class Room-11	1	6.60	8.00	0.15	7.92			
	Deduction for column	-7	0.25	0.23	0.15	-0.06			
Govt Ayurvedic Hospital									
Toilets Flooring, Ground Floor									
	Therapy Centre (Male)	1	2.50	1.50	0.10	0.38			
		2	1.25	1.50	0.10	0.38			
	Therapy Centre (Female)	1	2.50	1.50	0.10	0.38			
		1	1.25	1.50	0.10	0.19			
Kalyani									
	For Kerb	2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	30.00	0.165	0.075	0.74			
		2	7.00	0.165	0.075	0.17			
	Total Quantity					210.68			Cum
	Now to be paid Quantity					210.68	6785.67	1429630.63	Cum

20/12/24

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Netaji park, Raseeshwara park, judicial layout park and sreeshwara hill of Yelahanka Assembly Constituency Under Amruitha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 58

Item Name: Providing and laying heavy duty cobble stones 80mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints ihto its final level , including cost of materials, labour and Usage charges of machinery complete as per specifications. (Vol II , P.No 64 Item No. 9.31)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			04/10/2022						
In Govt Degree Collage									
For Pathway									
From Main Gate	LHS	1	28.00	(2.10+2.30)/2		61.60			
		1	30.00	(1.80+1.80)/2		54.00			
		1	30.00	(1.80+1.70)/2		52.50			
		1	16.20	(1.70+1.30)/2		24.30			
		1	23.60	(3.00+1.60)/2		54.28			
Front of PG Centre									
		1	16.40	(4.7+5.7)/2		85.28			
Front of Arts Blocks		1	3.00	(2+3)/2		9.00			
Front of RO Plant		1	7.30	(3.2+3.2)/2		23.36			
Front of Security Room		1	2.50	(.45+.45)/2		1.13			
		1	2.00	(2+2)/2		4.00			
Total Quantity						369.45			Sqm
Quantity Carried to Summary						369.45	1244.69	459845.53	Sqm

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor | Consultant | Assistant Engineer | Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amruthu Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 59

Item Name: Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:				18/10/2022						
Kalyani										
	For Kerb		2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	30.00			60.00			
			2	7.00			14.00			
In Govt Degree Collage										
From Main Gate		LHS	1	28.00			28.00			
			1	30.00			30.00			
			1	30.00			30.00			
			1	16.20			16.20			
			1	23.60			23.60			
Near Drinking Room			1	15.10			15.10			
Front of Science Block			1	11.20			11.20			
			1	17.00			17.00			
			1	8.80			8.80			
			1	2.00			2.00			
			1	4.80			4.80			
			1	5.20			5.20			
			1	7.70			7.70			
			1	7.00			7.00			
							700.60			mtr
	Total Quantity						1557.00			
	Schedule-B Quantity						1556.89			Nos
	Reserved Quanity						1289.00			Nos
	Now to be paid Quantity						267.89			Nos
							1289.00	527.77	680297.84	Nos

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor | Consultant | Assistant Engineer | Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No.	60									
Item Name:	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces (Volume III , Item No : 8.10 , Page No :)									
SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:				6/11/2022						
In Govt Degree Collage										
From Main Gate		LHS	1	28.00		0.30	8.40			
			1	30.00		0.30	9.00			
			1	30.00		0.30	9.00			
			1	16.20		0.30	4.86			
			1	23.60		0.30	7.08			
Near Drinking Room			1	15.10		0.30	4.53			
Front of Science Block			1	11.20		0.30	3.36			
			1	17.00		0.30	5.10			
			1	8.80		0.30	2.64			
			1	2.00		0.30	0.60			
			1	4.80		0.30	1.44			
			1	5.20		0.30	1.56			
			1	7.70		0.30	2.31			
			1	7.00		0.30	2.10			
Play Ground			2	9.50		0.30	5.70			
Library			1	7.70		0.30	2.31			
			1	7.70		0.30	2.31			
			1	12.30		0.30	3.69			
Arts Blocks			1	8.00		0.30	2.40			
			1	10.70		0.30	3.21			
Front of PG Center			1	5.50		0.30	1.65			
		new	1	13.00		0.30	3.90			
			1	6.20		0.30	1.86			
			1	4.30		0.30	1.29			
Front of Arts Center			1	9.50		0.30	2.85			
Front of Security Room			1	12.80		0.30	3.84			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

			1	3.70		0.80	1.11				
											Sqm
											sqm
				Total Quantity			98.80	97.84	9668.99		
				New to be paid Quantity			98.80				

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner